Agenda Item 4a;

Summary

- Regionwide installation of onboard validators and retail sales devices continues. BART TVM validator testing in progress.
- System Integration Testing (SIT) for initial pilot nearly complete. Review of pre-Transition SIT procedures ongoing.
- Technical and planning discussions continue with operators on various topics, including new device installation, BART coordination, and paratransit/third-party integration.
- Joint coordination meetings ongoing between MTC and C2 Contractors Cubic (System Integrator and Fare Media Fulfillment), WSP (Customer Service Center), and Fiserv (Payment Services).

Recently Completed Activities

	MTC/IBI	Cubic	Operators	Date
New Devices:				
 Regionwide installation (cont'd.) 	•	•	•	ongoing
 Account-based System Testing: 				
o Pre-Revenue-Ready System Demonstration	•		•	Dec 27
Test Results approved				
 Pre-Revenue-Ready SIT execution (cont'd.) 		•		ongoing
•				
0				

Upcoming Activities/Deliverables

		MTC/IBI	Cubic	Operators	Date
•	New Devices:				
	 BART TVM validator testing (cont'd.) 	•	•	•	Jan-Feb
•	Account-based System Testing:				
	 Pre-Revenue-Ready SIT execution (cont'd.) 		•		Jan
	 Pre-Revenue-Ready Pilot Testing 	•	•	•	Jan-Mar
	 Pre-Transition SIT procedures review 	•		•	Jan-Mar
•	Account-based System Documentation:				
	 O&M Documents resubmittal 		•		Jan
•	Fare Media:				
	 Fare Ticket (limited use tickets) procurement release 	•			Jan/Feb
•	Clipper Executive Board Meeting	•		•	Feb 26